Daily Checklist For Chilled Water System (1908)

Team : 1 / (2) / 3 / 4

Date : 27-Aug-26

Check By : Chandan
Night shift

Item	Description	Control Limit	Inspection	Remarks
Water Chiller 1 (CH-1908-01)	Status Running / Not Running	--	(Y) / N	
	CWS Pressure	2 ~ 3 bar	2.8	ID : PI-1908-107
	CWS Temperature	20 ~ 38° C	27°	ID : TI-1908-107
	CWR Pressure	2 ~ 3 bar	2.5	ID : PI-1908-101
	CWR Temperature	< 36° C	30°	ID : TI-1908-101
	CWR Control Valve	--	(Open) / Close	ID : XV-1908-101
	CHWS Pressure	4 ~ 5.5 bar	5.1	ID : PI-1908-102
	CHWS Temperature	5 ~ 12° C	6°	ID : TI-1908-114
	CHWR Pressure	4 ~ 5.8 bar	5.4	ID : PI-1908-108
	CHWR Temperature	5 ~ 15° C	11°	ID : TI-1908-119
	CHWS Control Valve	--	(Open) / Close	ID : XV-1908-102
	CHW Set Point	5 ~ 12° C	7.3°	
	CHW Flow Rate	> 150 l/sec	135.1	
	Abnormal Noise	--	Y / (N)	
Water Chiller 2 (CH-1908-02)	Status Running / Not Running	--	Y / (N)	
	CWS Pressure	2 ~ 3 bar		ID : PI-1908-109
	CWS Temperature	20 ~ 38° C		ID : TI-1908-109
	CWR Pressure	2 ~ 3 bar		ID : PI-1908-103
	CWR Temperature	< 36° C	N/A	ID : TI-1908-103
	CWR Control Valve	--	Open / Close	ID : XV-1908-103
	CHWS Pressure	4 ~ 5.5 bar		ID : PI-1908-104
	CHWS Temperature	5 ~ 12° C		ID : TI-1908-115

P. check 27-Aug-26

	CHWR Pressure	4 ~ 5.8 bar		ID : PI-1908-110
	CHWR Temperature	5 ~ 15^0 C		ID : TI-1908-120
	CHWS Control Valve	--	Open / Close	ID : XV-1908-104
	CHW Set Point	5 ~ 12^0 C	N/A by chan 7.7.2026	
	CHW Flow Rate	> 150 l/sec		
	Abnormal Noise	--	Y / N	
Water Chiller 3 (CH-1908-03)	Status Running / Not Running	--	(Y) / N	
	CWS Pressure	2 ~ 3 bar	2.8	ID : PI-1908-111
	CWS Temperature	20 ~ 38^0 C	26°	ID : TI-1908-111
	CWR Pressure	2 ~ 3 bar	2.5	ID : PI-1908-105
	CWR Temperature	< 36^0 C	28°	ID : TI-1908-105
	CWR Control Valve	--	(Open) / Close	ID : XV-1908-105
	CHWS Pressure	4 ~ 5.5 bar	5	ID : PI-1908-106
	CHWS Temperature	5 ~ 12^0 C	5°	ID : TI-1908-116
	CHWR Pressure	4 ~ 5.8 bar	5.3	ID : PI-1908-112
	CHWR Temperature	5 ~ 15^0 C	11°	ID : TI-1908-121
	CHWS Control Valve	--	(Open) / Close	ID : XV-1908-106
	CHW Set Point	5 ~ 12^0 C	7.3°	
	CHW Flow Rate	> 150 l/sec	132.1	
	Abnormal Noise	--	Y / (N)	
Primary CHW Pump 1 (P-1908-01)	Suction Pressure	1.5 ~ 5 bar	5	ID : PI-1908-119
	Discharge Pressure	5.5 ~ 9 bar	7.8	ID : PI-1908-122
	Running Frequency	17.5 ~ 49.7 Hz	36.9 Hz	
	% Off Design Flow	< 60%	64.3%	
	Abnormal Noise	--	Y / (N)	
Primary CHW Pump 2 (P-1908-02)	Suction Pressure	1.5 ~ 5 bar	5.1	ID : PI-1908-120
	Discharge Pressure	5.5 ~ 9 bar	8	ID : PI-1908-121

	Running Frequency	17.5 ~ 49.7 Hz	36.8 Hz	
	% Off Design Flow	< 60%	62.6%	
	Abnormal Noise	--	Y / (N)	
Primary CHW Pump 3 (P-1908-03)	Suction Pressure	1.5 ~ 5 bar		No tag
	Discharge Pressure	5.5 ~ 9 bar		ID : PI-1908-123
	Running Frequency	17.5 ~ 49.7 Hz	N/A S. chua 27-AUG-26	
	% Off Design Flow	< 60%		
	Abnormal Noise	--	Y / N	
Pressurization Unit (PAK-1908-01)	Pressure Reading	5.1 - 5.8 bar	5.6 / 5.7	
	Water Level Reading	> 20%	46 / 50	
	Error	--	Y / (N)	
	Leakage	--	Y / (N)	