Daily Checklist For Chilled Water System (1908)

Team : (1) / 2 / 3 / 4 Date : 27-8-26

Check By : Leo

Item	Description	Control Limit	Inspection	Remarks
Water Chiller 1 (CH-1908-01)	Status Running / Not Running	--	(Y) / N	
	CWS Pressure	2 ~ 3 bar	2.8	ID : PI-1908-107
	CWS Temperature	20 ~ 38° C	28	ID : TI-1908-107
	CWR Pressure	2 ~ 3 bar	2.6	ID : PI-1908-101
	CWR Temperature	< 36° C	32	ID : TI-1908-101
	CWR Control Valve	--	(Open) / Close	ID : XV-1908-101
	CHWS Pressure	4 ~ 5.5 bar	5.2	ID : PI-1908-102
	CHWS Temperature	5 ~ 12° C	6	ID : TI-1908-114
	CHWR Pressure	4 ~ 5.8 bar	5.4	ID : PI-1908-108
	CHWR Temperature	5 ~ 15° C	11	ID : TI-1908-119
	CHWS Control Valve	--	(Open) / Close	ID : XV-1908-102
	CHW Set Point	5 ~ 12° C	7.3	
	CHW Flow Rate	> 150 l/sec	148.3	
	Abnormal Noise	--	Y / (N)	
Water Chiller 2 (CH-1908-02)	Status Running / Not Running	--	Y / (N)	
	CWS Pressure	2 ~ 3 bar	NA	ID : PI-1908-109
	CWS Temperature	20 ~ 38° C	NA	ID : TI-1908-109
	CWR Pressure	2 ~ 3 bar	NA	ID : PI-1908-103
	CWR Temperature	< 36° C	NA	ID : TI-1908-103
	CWR Control Valve	--	Open / (Close)	ID : XV-1908-103
	CHWS Pressure	4 ~ 5.5 bar	NA	ID : PI-1908-104
	CHWS Temperature	5 ~ 12° C	NA	ID : TI-1908-115

	CHWR Pressure	4 ~ 5.8 bar	NA	ID : PI-1908-110
	CHWR Temperature	5 ~ 15° C	NA	ID : TI-1908-120
	CHWS Control Valve	--	Open / (Close)	ID : XV-1908-104
	CHW Set Point	5 ~ 12° C	NA	
	CHW Flow Rate	> 150 l/sec	NA	
	Abnormal Noise	--	Y / (N)	
Water Chiller 3 (CH-1908-03)	Status Running / Not Running	--	(Y) / N	
	CWS Pressure	2 ~ 3 bar	2.8	ID : PI-1908-111
	CWS Temperature	20 ~ 38° C	28	ID : TI-1908-111
	CWR Pressure	2 ~ 3 bar	2.5	ID : PI-1908-105
	CWR Temperature	< 36° C	31	ID : TI-1908-105
	CWR Control Valve	--	(Open) / Close	ID : XV-1908-105
	CHWS Pressure	4 ~ 5.5 bar	5.1	ID : PI-1908-106
	CHWS Temperature	5 ~ 12° C	6	ID : TI-1908-116
	CHWR Pressure	4 ~ 5.8 bar	5.4	ID : PI-1908-112
	CHWR Temperature	5 ~ 15° C	11	ID : TI-1908-121
	CHWS Control Valve	--	(Open) / Close	ID : XV-1908-106
	CHW Set Point	5 ~ 12° C	7.3	
	CHW Flow Rate	> 150 l/sec	147.5	
	Abnormal Noise	--	Y / (N)	
Primary CHW Pump 1 (P-1908-01)	Suction Pressure	1.5 ~ 5 bar	5.0	ID : PI-1908-119
	Discharge Pressure	5.5 - 9 bar	7.7	ID : PI-1908-122
	Running Frequency	17.5 ~ 49.7 Hz	37.9	
	% Off Design Flow	< 60%	70.8%	
	Abnormal Noise	--	Y / (N)	
Primary CHW Pump 2 (P-1908-02)	Suction Pressure	1.5 ~ 5 bar	5.0	ID : PI-1908-120
	Discharge Pressure	5.5 - 9 bar	7.8	ID : PI-1908-121

	Running Frequency	17.5 ~ 49.7 Hz	37.8	
	% Off Design Flow	< 60%	70.5 %	
	Abnormal Noise	--	Y / (N)	
Primary CHW Pump 3 (P-1908-03)	Suction Pressure	1.5 ~ 5 bar	NA	No tag
	Discharge Pressure	5.5 ~ 9 bar	NA	ID : PI-1908-123
	Running Frequency	17.5 ~ 49.7 Hz	NA	
	% Off Design Flow	< 60%	NA	
	Abnormal Noise	--	Y / (N)	
Pressurization Unit (PAK-1908-01)	Pressure Reading	5.1 - 5.8 bar	5.7, 5.8	
	Water Level Reading	> 20%	51 / 51	
	Error	--	Y / (N)	
	Leakage	--	Y / (N)	